





**TOWN OF APEX  
TRANSPORTATION & INFRASTRUCTURE DEVELOPMENT**

**Quarterly Transportation CIP & STIP Status Report**  
Period Ending FY23 - 4Q  
Date: 07/05/23

Note: Items shown in red have been updated since the previous quarterly report.

PROJ. NO.	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D) / CONST. (C)	PUBLIC MEETING DATES	RIGHT OF WAY ACQUISITION	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	PROJECT BUDGET	FUNDING SOURCE	CONSULTANT/ CONTRACTOR	PROJECT CONTACT
21.08	HUNTER VALLEY				0.53	100%										
21.09	JUSTICE HEIGHTS				0.38	100%										
21.10	KELLY WEST				1.16	100%										
21.11	MEADOWS AT WALDEN CREEK				1.30	100%										
21.12	MONTCLAIR				0.60	100%										
21.13	PEARSON FARMS				0.42	100%										
21.14	PERRY FARMS				0.47	100%										
21.15	PERRY HILLS				0.36	100%										
21.16	SALEM WOODS				0.22	100%										
21.17	SCOTTS MILL				4.64											
21.18	ST JAMES VILLAGE				0.36	100%										
21.19	SUGARLAND RUN				0.59	100%										
21.20	SURREY MEADOWS				1.21	100%										
21.21	SUTTON PLACE				0.83	100%										
21.22	WALDEN CREEK				2.36	100%										
21.23	WALDEN TOWNES				0.55	100%										
21.24	WOODS AT WALDEN CREEK				1.36	100%										
22	2022 ROAD REHABILITATION	VARIOUS LOCATIONS		PATCHING, MILLING, AND OVERLAY STREETS, INCLUDING CONCRETE CURB AND CURB RAMP REPLACEMENTS (ADA)	7.31	100%	(C)	N/A	N/A	MAY 2022	JUNE 2022	SPRING 2023	\$2,570,000	GENERAL FUND	TURNER ASPHALT	ADAM STEPHENSON
22.01	ABBINGTON				4.25	100%										
22.02	CAMERON PARK				2.36	100%										
22.03	CARRIAGE DOWNS				0.70	100%										
23	PAVEMENT CONDITION SURVEY	TOWN STREET SYSTEM		PAVEMENT DATA COLLECTION & PAVEMENT MANAGEMENT ANALYSIS TO PROVIDE CURRENT OVERALL CONDITION RATING, MAINTENANCE ACTIVITIES, & BUDGET RECOMMENDATIONS	245	0%	(S)	N/A	N/A	N/A	Apr-23	FALL 2023	\$120,000	GENERAL FUND	MOTT MACDONALD	ADAM STEPHENSON
<b>NCDOT STIP PROJECTS</b>																
24	NC 540 SOUTHEAST EXTENSION (R-2721A)	NC 55	EAST OF PIERCE OLIVE ROAD	6 LANE FREEWAY ON NEW LOCATION	4.36	75%	(C)	N/A	2019/2020	2018	APRIL 2019	SPRING 2024	N/A	NCDOT	FLATIRON-BRANCH & GANNETT FLEMING	DENNIS JERNIGAN (dwjernigan@ncdot.gov)
25	NC 55/TECHNOLOGY DRIVE (HL-0007)	NC 540/REUNION CREEK PARKWAY	JESSIE DRIVE	CONVERT INTERSECTION TO RCI (REDUCED CONFLICT INTERSECTION)	N/A	25%	(D)	FEBRUARY 2023	FALL 2023	EARLY 2025	SPRING 2025	SPRING 2027	N/A	NCDOT	MEAD & HUNT	ZAHID BALOCH (zbaloch@ncdot.gov)
26	APEX PEAKWAY/OLD RALEIGH RD INTERSECTION IMPROVEMENTS (SM-57050)		N/A	CONSTRUCT NEW NORTHBOUND RIGHT TURN LANE ON APEX PEAKWAY.	0.04	0%	(C)	N/A	2022	SPRING 2023	SUMMER 2023	FALL 2023	N/A	NCDOT	TBD	LIAM SHANNON (lwshannon@ncdot.gov)
27	HUMIE OLIVE RD AT BLAZING TRAIL DR SIGNAL (HS-2005Q)		N/A	INSTALL TRAFFIC SIGNAL WITH CROSSWALKS	N/A	65%	(D)	N/A	N/A	2024	2024	2024	N/A	NCDOT	NCDOT	JOHN GRANT (jgrant@ncdot.gov)
28	US 1/NEW HILL-HOLLEMAN RD, US 1/FRIENDSHIP RD (HE-0010)		VARIOUS LOCATIONS	INTERCHANGE IMPROVEMENTS	N/A	0%	(D)	TBD	2024	2024	2024	TBD	N/A	NCDOT	TBD	TBD
29	APEX TOWNWIDE SIGNAL SYSTEM (U-6117)		N/A	UPGRADE EXISTING INFRASTRUCTURE AND INSTALL NEW FIBER, CONTROLLERS, SIGNALS, AND OTHER EQUIPMENT AS NECESSARY	N/A	0%	(D)	N/A	2027	2028	2028	TBD	N/A	NCDOT	TBD	TBD
30	US 64 AT NC 751 INTERCHANGE (R-5887)		N/A	CONVERT AT-GRADE INTERSECTION TO INTERCHANGE	N/A	0%	(D)	TBD	2027	2029	2029	TBD	N/A	NCDOT	VHB	TBD
31	NC 55 REPLACE RR BRIDGE (U-2901BA)		N/A	REPLACE RR BRIDGE WITH LARGER STRUCTURE PRIOR TO NC 55 WIDENING PROJECT	N/A	25%	(D)	MAY 2017 AUGUST 2018	2027	2029	2029	TBD	N/A	NCDOT	VHB	TIM GOINS (tgoins@vhb.com)
32	NC 55 WIDENING (U-2901B)	US 1	OLIVE CHAPEL RD	WIDEN TO A MULTI-LANE CURB AND GUTTER FACILITY WITH SIDEWALKS	2.80	25%	(D)	MAY 2017 AUGUST 2018	2028	2031	2031	TBD	N/A	NCDOT	VHB	TIM GOINS (tgoins@vhb.com)
29	US 64 WIDENING (U-5301)	WEST OF LAURA DUNCAN ROAD	WEST OF US 1 INTERCHANGE	WIDEN TO 6-LANE SUPERSTREET WITH NEW GRADE SEPARATIONS AT LAURA DUNCAN, SHEPHERDS VINEYARD DR, LAKE PINE DR, AND EDINBURGH DR	3.00	35%	(D)	JUNE 2018 MAY 2019	2027	2030	2030	TBD	N/A	NCDOT	STANTEC	RYAN WHITE (ryan.white@stantec.com)
30	TEN TEN ROAD WIDENING (U-5825)	APEX PEAKWAY	KILDAIRE FARM ROAD	WIDEN TO 4-LANE CURB AND GUTTER FACILITY WITH SIDEWALKS	3.30	35%	(D)	OCTOBER 2018	FUNDED FOR PRELIMINARY ENGINEERING ONLY IN 2024-2033 ADOPTED STIP			N/A	NCDOT	VHB	LAUREN TRIEBERT (LTriebert@vhb.com)	
31	US 1 WIDENING (U-6066)	NC 55	US 64	ADD LANES. INCLUDES NC 55 INTERCHANGE	3.20	0%	(D)	TBD	FUNDED FOR PRELIMINARY ENGINEERING ONLY IN 2024-2033 ADOPTED STIP			N/A	NCDOT	TBD	TBD	
<b>NCDOT RESURFACING PROJECTS</b>																
32	OLIVE CHAPEL ROAD	KELLY ROAD	NC 55	PATCHING, MILLING, AND OVERLAY STREETS, INCLUDING CURB AND CURB RAMP REPLACEMENTS (ADA)	1.92	0%	(C)	N/A	N/A	SUMMER 2022	FALL 2022	2024	N/A	NCDOT	CAROLINA SUNROCK	CHAD HINNANT (cdhinnant@ncdot.gov)
33	LAURA DUNCAN ROAD	US 64	300 FT NORTH OF EDGEWATER RIDGE CT	PATCHING, MILLING, AND OVERLAY STREETS, INCLUDING CURB RAMP REPLACEMENTS (ADA)	0.54	0%	(C)	N/A	N/A	SUMMER 2022	FALL 2022	2024	N/A	NCDOT	CAROLINA SUNROCK	CHAD HINNANT (cdhinnant@ncdot.gov)
<b>MISCELLANEOUS PROJECTS</b>																
39	CEMETERY COLUMBARIUM	207 W MOORE ST		SITE GRADING FOR FUTURE COLUMBARIUM; ON-STREET PARKING AND SIDEWALK CONSTRUCTION; GRADING ON NC 55 TO IMPROVE SITE DISTANCE AT UPCHURCH ST	N/A	0%	(C)	N/A	N/A	SPRING 2023	SUMMER 2023	FALL 2023	\$621,000	GENERAL CAPITAL PROJECTS	WB BRAWLEY COMPANY	ADAM STEPHENSON