



**TOWN OF APEX
TRANSPORTATION & INFRASTRUCTURE DEVELOPMENT**

Quarterly Transportation CIP & STIP Status Report
Period Ending FY25-4Q
Date: 07/01/25

Note: Items shown in red have been updated since the previous quarterly report.

PROJ. NO.	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D)/ CONST. (C)	PUBLIC MEETING DATES	RIGHT OF WAY ACQUISITION	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	APEX PROJECT BUDGET	FUNDING SOURCE	CONSULTANT/ CONTRACTOR	PROJECT CONTACT
TOWN STREET PROJECTS																
1	APEX PEAKWAY SOUTHWEST CONNECTOR (U-5928)	JAMES ST	TOWHEE DR	NEW 4-LANE THOROUGHFARE WITH GRADE SEPERATED INTERCHANGE AT S. SALEM ST AND CSX RAILROAD	0.48	30%	(C)	DECEMBER 2016 DECEMBER 2018	2022	SUMMER 2024	SUMMER 2024	FALL 2026	\$18,000,000	FEDERAL GRANT & TOWN BOND FUNDS	S T WOOTEN CORP	ADAM STEPHENSON
2	SAUNDERS PARKING LOT	TEMPLETON ST	SAUNDERS ST	REGRADE AND EXPAND EXISTING PAVED PUBLIC PARKING LOT, SOIL CELLS WITH TREES, AND EV CHARGERS	N/A	50%	(C)	MAY 2021, DEC 2022 MARCH 2024	FALL 2023	SUMMER 2024	FALL 2024	FALL 2025	\$4,000,000	TOWN STREET IMPROVEMENTS FUND	S T WOOTEN CORP	ADAM STEPHENSON
3	SALEM STREETScape & SAUNDERS GATHERING SPACE	SAUNDERS ST	CHATHAM ST	CURBLESS PAVER STREETScape, SOIL CELLS WITH TREES, AND PEDESTRIAN GATHERING AREA ON THE SAUNDERS CORNER	0.08	90%	(D)	MAY 2021 DECEMBER 2022	2024-2025	SUMMER 2025	FALL 2025	FALL 2026	\$3,100,000	TOWN STREET IMPROVEMENTS FUND; CONSTRUCTION NOT YET FUNDED (CIP)	STANTEC	RUSSELL DALTON
4	COMMERCE ST IMPROVEMENTS	SAUNDERS ST	CHATHAM ST	PAVED PUBLIC PARKING, REPLACE WATERLINE, AND ESTABLISH PUBLIC RIGHT OF WAY	0.08	90%	(D)	MAY 2021 DECEMBER 2022	2024-2025	SUMMER 2026	SUMMER 2026	FALL 2027	\$1,200,000	TOWN STREET IMPROVEMENTS FUND; CONSTRUCTION NOT YET FUNDED (CIP)	STANTEC	RUSSELL DALTON
5	SEABOARD ST IMPROVEMENTS & THE PEAK GATHERING SPACE	SALEM ST	CHATHAM ST	PAVED PUBLIC PARKING & PICKUP/DROPOFF LOOP, SOIL CELLS WITH TREES, CONSOLIDATED TRASH, AND PUBLIC GATHERING AREAS	0.11	90%	(D)	MAY 2021 DECEMBER 2022	2024-2025	SUMMER 2027	SUMMER 2027	FALL 2028	\$2,100,000	TOWN STREET IMPROVEMENTS FUND; CONSTRUCTION NOT YET FUNDED (CIP)	STANTEC	RUSSELL DALTON
6	JESSIE DRIVE, PHASE 1	EAST OF FUTURE HORTON PARK DR	TEN TEN RD	WIDEN TO 4-LANE DIVIDED ROAD AT SR 1010 & TRANSITION TO HALF OF 4-LANE WESTWARD WITH CURB AND 10 FOOT MULTI-USE PATHS	0.60	90%	(D)	JUL 2020, FEB 2021 MAY 2024	SPRING 2025	FALL 2025	WINTER 2025	SPRING 2027	\$8,500,000	TOWN BOND FUNDS	KIMLEY-HORN & ASSOCIATES	RUSSELL DALTON
7	JUSTICE HEIGHTS STREET EXTENSION	END OF MAINTENANCE	APEX PEAKWAY	EXTEND JUSTICE HEIGHTS ST FROM ITS EXISTING STUB WEST OF S SALEM ST TO INTERSECT APEX PEAKWAY AND ADD SIDEWALK	0.34	80%	(D)	JUNE 2024	SPRING 2025	SUMMER 2025	FALL 2025	2026	\$1,700,000	TBD	TOWN OF APEX	ADAM STEPHENSON
8	JONES ST IMPROVEMENTS	HOLLEMAN ST	W CHATHAM ST	WIDEN TO MINIMUM STREET STANDARD, ADD CURB AND GUTTER, ADD SIDEWALK ON EAST SIDE	0.08	0%	(C)	JUNE 2024	FALL 2024	SPRING 2025	SUMMER 2025	FALL 2026	\$225,000	TOWN STREET IMPROVEMENTS FUND; CONSTRUCTION NOT YET FUNDED (CIP)	ROADWORKS	ADAM STEPHENSON
9	APEX PEAKWAY NORTH WIDENING	CENTER ST	OLD RALEIGH RD	WIDEN TO 4-LANE DIVIDED ROAD	0.33	0%	(D)	TBD	2027	2027	2027	2028	\$5,750,000	TOWN BOND & GENERAL FUNDS	KCA	ADAM STEPHENSON
TOWN TRAFFIC SIGNAL PROJECTS																
10	GPS EMERGENCY PREEMPTION PHASE 1	NINE SIGNALIZED INTERSECTIONS ON NC 55, AND ONE AT N. SALEM ST/HUNTER ST INTERSECTION		10 SIGNAL PLAN UPDATES, INSTALL EQUIPMENT IN 10 SIGNAL CABINETS & ALL FIRE TRUCKS PLUS SERVICE CONTRACT	N/A	99%	(C)	N/A	N/A	N/A	WINTER 2024-25	SUMMER 2025	\$260,000	TOWN STREET IMPROVEMENTS FUND	TEMPLE (VENDOR); BATTERIES OF NC; CONTRACTOR TBD	RUSSELL DALTON
11	OLD US 1 / FRIENDSHIP ROAD / HOLLAND ROAD TRAFFIC SIGNALS	HOLLAND ROAD	FRIENDSHIP ROAD	2 NEW TRAFFIC SIGNALS & COST CONTRIBUTION FOR TURN LANES	N/A	65%	(D)	N/A	N/A	N/A	WINTER 2025	SUMMER 2026	\$319,000	TOWN STREET IMPROVEMENTS FUND	TOWN OF APEX	RUSSELL DALTON
TOWN BIKE & PEDESTRIAN PROJECTS																
12	DOWNTOWN SIDEWALKS (BL-0047)	VARIOUS LOCATIONS		VARIOUS COMPLETE SIDEWALK GAPS IN DOWNTOWN APEX ON HILLCREST ROAD, PATE STREET ,HUNTER STREET, CASH STREET, APEX PEAKWAY, AND AMBERGATE STATION. INCLUDE CROSSING IMPROVEMENTS AT INTERSECTION OF NORTH SALEM STREET AND HUNTER STREET.	1.39	90%	(D)	N/A	SPRING 2025	FALL 2025	WINTER 2025	2026	\$1,976,330	FEDERAL & TOWN STREET IMPR. FUNDS	TOWN OF APEX	ADAM STEPHENSON
13	HINTON STREET & SAUNDERS STREET SIDEWALK IMPROVEMENTS (BL-0095)	SAUNDERS ST W CHATHAM ST	HUNTER ST 500' EAST OF HINTON ST	CONSTRUCT 5' SIDEWALK ALONG WEST SIDE OF HINTON STREET. CONSTRUCT CURB AND GUTTER, 5' SIDEWALK ALONG SOUTH SIDE OF SAUNDERS ST. INCLUDES DRAINAGE UPGRADES AT HINTON ST/SAUNDERS ST AND IVY GLEN DR/SAUNDERS ST INTERSECTIONS.	0.43	90%	(D)	N/A	SPRING 2025	FALL 2025	WINTER 2025	2026	\$1,400,000	FEDERAL & TOWN STREET IMPR. FUNDS	TOWN OF APEX	ADAM STEPHENSON
14	W. CHATHAM STREET SIDEWALK EXTENSION (EB-6046)	HUNTER ST	SAUNDERS ST	CONSTRUCT SIDEWALK EXTENSIONS AND IMPROVE SAFETY OF PEDESTRIAN CROSSING.	0.17	95%	(D)	N/A	WINTER 2022	SUMMER 2025	FALL 2025	FALL 2026	\$983,000	FEDERAL & TOWN STREET IMPR. FUNDS	HIGHFILL	MICHAEL DEATON
15	N HUGHES STREET	E CHATHAM ST	APEX COMMUNITY CENTER	CONSTRUCT SIDEWALK. PROVIDES PEDESTRIAN ROUTE TO APEX MIDDLE SCHOOL.	0.27	90%	(D)	FEBRUARY 2024	SPRING 2025	SUMMER 2025	FALL 2025	FALL 2025	\$620,000	TOWN STREET IMPROVEMENT FUNDS	TOWN OF APEX	ADAM STEPHENSON
16	S MASON STREET	E MOORE ST	E CHATHAM ST	CONSTRUCT SIDEWALK. PROVIDES PEDESTRIAN ROUTE TO APEX MIDDLE SCHOOL.	0.16	90%	(D)	FEBRUARY 2024	N/A	SUMMER 2025	FALL 2025	FALL 2025	\$370,000	TOWN STREET IMPROVEMENT FUNDS	TOWN OF APEX	ADAM STEPHENSON
17	TINGEN RD BICYCLE & PEDESTRIAN BRIDGE (BO-2416)	S SALEM ST	JAMES ST	CONSTRUCT BRIDGE. PROVIDES PEDESTRIAN ROUTE OVER CSX TRANSPORTATION.	0.15	55%	(S)	MAY 2025	N/A				\$687,500	FEDERAL & TOWN STREET IMPR. FUNDS	TOWN OF APEX	RUSSELL DALTON
18	TUNSTALL AVE & CENTER ST SIDEWALK	WRENN ST	MASON ST	CONSTRUCT SIDEWALK. PROVIDES PEDESTRIAN ROUTE TO TOWN CAMPUS.	0.74	50%	(D)	TBD	2025	2026	2026	2027	TBD	TOWN STREET IMPROVEMENT FUNDS	TOWN OF APEX	ADAM STEPHENSON
19	W WILLIAMS ST SIDEWALK & VISION ZERO INTERSECTION UPGRADES	EAST OF VISION DR	HADDON HALL DR	COMPLETE SIDEWALK GAPS (WEST SIDE, NORTH AND SOUTH OF US 64 BRIDGE, AND EAST SIDE, SOUTH OF US 64 EB RAMPS), 2 BUS STOP PADS IN VICINITY OF HADDON HALL, ADD SIGNALIZED CROSSWALKS, LANE ASSIGNMENT MODIFICATIONS ON PEMBERTON HILL DR AND HADDON HALL DR, AND UPDATE PHASING AND TIMING TO IMPROVE SAFETY.	0.65	5%	(D)	TBD	2026	2027	2027	2028	\$2,000,000	TOWN STREET IMPROVEMENT FUNDS	TOWN OF APEX	RUSSELL DALTON
TOWN STREET MAINTENANCE PROJECTS																
20	2025 ANNUAL RESURFACING CONTRACT	BROOKFIELD, WATERFORD GREEN, HUNTER ST, PERRY FARMS, PERRY VILLAGE, WINSLOWE, KELLY GLEN, HADDON HALL		MILLING & RESURFACING, INCLUDING CURB RAMP RETROFITS TO MEET CURRENT ADA REQUIREMENTS	7.24	15%	(C)	N/A	N/A	WINTER 2024	SPRING 2025	FALL 2025	\$3,823,252	GENERAL FUND	TBD	ADAM STEPHENSON
21	2025 PAVEMENT PRESERVATION (MICROSURFACING)	DOWNTOWN GRID (E CHATHAM, S HUGHES, TUNSTALL, ETC), SEAGROVE'S FARM, HOLLAND FARM, APEX PEAKWAY (VARIOUS SECTIONS)		APPLICATION OF MICROSURFACING TREATMENT FOR PAVEMENT PRESERVATION	9.40	10%	(C)	N/A	N/A	WINTER 2024	SPRING 2025	SUMMER 2025	\$823,158	GENERAL FUND	TBD	ADAM STEPHENSON



**TOWN OF APEX
TRANSPORTATION & INFRASTRUCTURE DEVELOPMENT**

Quarterly Transportation CIP & STIP Status Report
Period Ending FY25-4Q
Date: 07/01/25

Note: Items shown in red have been updated since the previous quarterly report.

PROJ. NO.	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D)/ CONST. (C)	PUBLIC MEETING DATES	RIGHT OF WAY ACQUISITION	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	APEX PROJECT BUDGET	FUNDING SOURCE	CONSULTANT/ CONTRACTOR	PROJECT CONTACT
NCDOT STIP PROJECTS																
22	NC 55/TECHNOLOGY DRIVE (HL-0007)	NC 540/REUNION CREEK PARKWAY	JESSIE DRIVE	CONVERT INTERSECTION TO RCI (REDUCED CONFLICT INTERSECTION)	N/A	90%	(D)	FEBRUARY 2023	SUMMER 2025	2026	2026	2028	N/A	NCDOT	MEAD & HUNT	ZAHID BALOCH (zbaloch@ncdot.gov)
23	HUMIE OLIVE RD AT BLAZING TRAIL DR SIGNAL (HS-2005Q)	N/A		INSTALL TRAFFIC SIGNAL WITH CROSSWALKS	N/A	10%	(C)	N/A	N/A	LATE 2024	EARLY 2025	SUMMER 2025	N/A	NCDOT	NCDOT	KAYLA COOPER (kcooper@ncdot.gov)
24	BRIDGE REPLACEMENT OLIVE CHAPEL ROAD OVER BEAVER CREEK (BP5-C001)	BEAVER CREEK		REPLACE BRIDGE #358 ON SR 1160 (OLIVE CHAPEL ROAD)	N/A	10%	(D)	N/A	2025	2026	2026	2028	N/A	NCDOT	VHB	LAUREN TRIEBERT (LTriebert@vhb.com)
25	US 1/NEW HILL-HOLLEMAN RD, US 1/FRIENDSHIP RD (HE-0010)	VARIOUS LOCATIONS		INTERCHANGE IMPROVEMENTS AT US 1 / NEW HILL-HOLLEMAN RD, INTERSECTION IMPROVEMENTS AT NEW HILL-HOLEMANN RD / FRIENDSHIP RD AND FRIENDSHIP RD / OLD HOLLY SPRINGS-NEW HILL RD	N/A	20%	(D)	TBD	2025	2027	2027	TBD	N/A	NCDOT	NCDOT	CALEB WHITBY (cwhitby@ncdot.gov)
26	APEX TOWNWIDE SIGNAL SYSTEM (U-6117)	N/A		UPGRADE EXISTING INFRASTRUCTURE AND INSTALL NEW FIBER, CONTROLLERS, SIGNALS, AND OTHER EQUIPMENT AS NECESSARY	N/A	0%	(D)	N/A	2027	2028	2028	TBD	N/A	NCDOT	TBD	TBD
27	US 64 AT NC 751 INTERCHANGE (R-5887)	N/A		CONVERT AT-GRADE INTERSECTION TO INTERCHANGE	N/A	5%	(D)	TBD	2027	2029	2029	TBD	N/A	NCDOT	VHB	TBD
28	NC 55 REPLACE RR BRIDGE (U-2901BA)	N/A		REPLACE RR BRIDGE WITH LARGER STRUCTURE PRIOR TO NC 55 WIDENING PROJECT	N/A	25%	(D)	MAY 2017 AUGUST 2018	2027	2029	2028	2030	N/A	NCDOT	VHB	TIM GOINS (tgoins@vhb.com)
29	NC 55 WIDENING (U-2901B)	US 1	OLIVE CHAPEL RD	WIDEN TO A MULTI-LANE CURB AND GUTTER FACILITY WITH SIDEWALKS	2.80	25%	(D)	MAY 2017 AUGUST 2018	2028	2030	2030	2032	N/A	NCDOT	VHB	TIM GOINS (tgoins@vhb.com)
30	US 64/CSX BRIDGE REPLACEMENT (U-5301A)	N/A		REPLACE CSX RAILROAD BRIDGE OVER US 64.	N/A	35%	(D)	JUNE 2018 MAY 2019	2027	2029	2029	2031	N/A	NCDOT	STANTEC	SARA SHERMAN (sjsherman1@ncdot.gov) & RYAN WHITE
31	US 64 WIDENING (U-5301)	WEST OF LAURA DUNCAN ROAD	WEST OF US 1 INTERCHANGE	WIDEN TO 6-LANE SUPERSTREET WITH NEW GRADE SEPARATIONS AT LAURA DUNCAN, SHEPHERDS VINEYARD DR, LAKE PINE DR, AND EDINBURGH DR	3.00	35%	(D)	JUNE 2018 MAY 2019	2026	2030	2031	2033	N/A	NCDOT	STANTEC	SARA SHERMAN (sjsherman1@ncdot.gov) & RYAN WHITE
32	TEN TEN ROAD WIDENING (U-5825A)	APEX PEAKWAY	SCHIEFFLIN ROAD	WIDEN TO 4-LANE CURB AND GUTTER FACILITY WITH SIDEWALKS	0.73	35%	(D)	OCTOBER 2018	UNFUNDED IN 2026-2035 STIP			N/A	NCDOT	VHB	LAUREN TRIEBERT (LTriebert@vhb.com)	
33	TEN TEN ROAD WIDENING (U-5825B)	SCHIEFFELIN ROAD	RELIANCE AVENUE	RECONSTRUCT INTERCHANGE AT US 1/TEN TEN ROAD	0.60	35%	(D)	OCTOBER 2018	2027	2030	2030	2032	N/A	NCDOT	VHB	LAUREN TRIEBERT (LTriebert@vhb.com)
34	TEN TEN ROAD WIDENING (U-5825C)	RELIANCE AVENUE	KILDAIRE FARM ROAD	WIDEN TO 4-LANE CURB AND GUTTER FACILITY WITH SIDEWALKS	1.97	35%	(D)	OCTOBER 2018	UNFUNDED IN 2026-2035 STIP			N/A	NCDOT	VHB	LAUREN TRIEBERT (LTriebert@vhb.com)	
35	US 1 WIDENING (U-6066)	NC 55	US 64	ADD LANES. INCLUDES NC 55 INTERCHANGE	3.20	0%	(D)	TBD	UNFUNDED IN 2026-2035 STIP			N/A	NCDOT	TBD	TBD	
NCDOT RESURFACING PROJECTS																
36	WIMBERLY RD	GREEN LEVEL WEST RD	JENKS RD	PATCHING, MILLING, AND OVERLAY STREETS, INCLUDING CURB AND CURB RAMP REPLACEMENTS (ADA)	2.00	100%	(C)	N/A	N/A	FALL 2024	FALL 2024	2025	N/A	NCDOT	CAROLINA SUNROCK	N. CODY WINKLER (ncwinkler@ncdot.gov)
37	CASTLEBERRY RD	WIMBERLY RD	END OF MAINTENANCE	PATCHING, MILLING, AND OVERLAY STREETS, INCLUDING CURB AND CURB RAMP REPLACEMENTS (ADA)	0.90	100%	(C)	N/A	N/A	FALL 2024	FALL 2024	2025	N/A	NCDOT	CAROLINA SUNROCK	N. CODY WINKLER (ncwinkler@ncdot.gov)
38	OLD JENKS RD	HOLT RD	N SALEM ST	PATCHING, MILLING, AND OVERLAY STREETS, INCLUDING CURB AND CURB RAMP REPLACEMENTS (ADA)	0.60	0%	(C)	N/A	N/A	FALL 2024	FALL 2024	2025	N/A	NCDOT	CAROLINA SUNROCK	N. CODY WINKLER (ncwinkler@ncdot.gov)
MISCELLANEOUS PROJECTS																
39	CEMETERY COLUMBARIUM, PHASE 2	207 W MOORE ST		STRUCTURAL & ELECTRICAL TO INSTALL NICHEs, LANDSCAPING	N/A	90%	(C)	N/A	N/A	SUMMER 2024	FALL 2024	SPRING 2025	\$956,000	GENERAL CAPITAL PROJECTS	WC CONSTRUCTION	ADAM STEPHENSON
													APEX TOTAL BUDGET	\$58,793,241		